

UPTO DATE PROGRESS REPORT OF ALL SCHEMES UNDER CHIRANG W.R. DIVISION, KAJALGAON (UP TO 10.6.2021)

Scheme Executed under: SOPD-G/NABARD/SRE/SDRF Etc.

| Sl. No. | Name of Scheme | Estimated Amount (Rs. In Lakh) | Physical Progress | Financial progress (Rs. In Lakh) | Completed during/target date of completion |
|--|--|--------------------------------|-------------------|----------------------------------|--|
| <i>Under SOPD-G for 2019-20</i> | | | | | |
| 1 | A/E measures to protect villages Aie Poali No.1,2, Kanibhur and its adjoining areas from the erosion of river Aie on R/B (Ph-II) | 310.00 | 100% | 247.84833 | Work physically completed on November/2020 |
| 2 | Preparation of DPR for the scheme "Integrated Aie river basin management in Assam" | 840.00 | - | Nil | Under e-tendering process. |
| | | 1150.00 | | 247.84833 | |
| <i>Under S.D.R.F for 2019-20</i> | | | | | |
| 3 | Immediate measures to restore the damages on R/B of river Aie at Sutradhar basti and its adjoining area under SDRF for 2019-20 | 70.00 | 100% | Nil | Work physically completed on November/2020 |
| 4 | Immediate measures to restore the damages of villages No-2 Kuntaibari (Patabari) area of river Taklai on R/B under S.D.R.F. for 2019-20. | 200.00 | 100% | Nil | Work physically completed on February/2021 |
| <i>Under S.D.R.F for 2019-20 (II-Phase)</i> | | | | | |
| 5 | Immediate measures for restoration of village Duturi from flood damages of river Dulani on R/B under S.D.R.F for 2019-20. | 60.00 | 70% | Nil | Work in progress. Target date of completion June/21 |
| 6 | Immediate measures for restoration of village Bagargaon near Ganesh Mandir from flood damages on L/B of river Daranga under S.D.R.F for 2019-20. | 145.00 | 60% | Nil | Work in progress. Target date of completion June/21 |
| | Total | 475.00 | | Nil | |
| <i>Under S.D.R.F for 2020-21</i> | | | | | |
| 7 | Immediate measures for restoration of Village Dahalapara from flood damages of river Dulani under S.D.R.F. for 2020-21. | 60.00 | 30% | Nil | Work in progress. Target date of completion June/21 |
| 8 | Immediate measures to restore the damages of village Manikpur D/S area of river Nangalbhangha on L/B under S.D.R.F. for 2020-21 | 100.00 | Nil | Nil | E-tendering Process completed. Work Order under process. |
| 9 | Immediate measures to restore the damages of village Sidabari of river Langkar on L/B under S.D.R.F. for 2020-21 | 65.00 | Nil | Nil | E-tendering Process completed. Work Order under process. |
| | Total | 225.00 | | Nil | |
| <i>UNDER NABARD RIDF XXV</i> | | | | | |
| 10 | A/E measures to Protect the villages Taisoguri, Garlajhar, Laokriguri and Santikunja from the erosion of Taklai river on L/B (Phase-II) | 180.00 | 55% | Nil | Work in progress. Target date of completion July/21 |
| 11 | A/E measures to protect village Hachora and its adjoining area from the erosion of river Manas under NABARD (RIDF-XXV) | 130.00 | 100% | 61.04 | Work physically completed on May/21 |
| 12 | A/E measures to protect Bijni Amguri (Hynanwgwr) Ward No.3 from the erosion of river Dulani under NABARD (RIDF-XXV) | 100.00 | 100% | 47.16 | Work physically completed on May/21 |
| | Total | 410.00 | | 108.20 | |

| UNDER NABARD RIDF XXVI | | | | | |
|-------------------------------|---|---------------|------|------------|--|
| 13 | A/E measures to Protect the village west Gumurgaon and paddy field from the erosion of river Kanamakra on R/B (Ph-II) | 150.00 | 15% | Nil | Work in progress. Target date of completion October/21 |
| 14 | Protection of village Betbari and its adjoining areas from the erosion of river Manas on R/B. | 120.00 | 30% | Nil | Work in progress. Target date of completion June/21 |
| 15 | A/E measures to protect upstream of Dulani bridge on both bank at Bijni town of river Dulani | 200.00 | Nil | Nil | E-tendering Process completed. Work Order under process. |
| | | 470.00 | | Nil | |
| UNDER SRE FOR 2020-21 | | | | | |
| 16 | Immediate measures to restore the damage on L/B of Dhoula Danda Nala River at BOP Dhoula Campus under S.R.E. for 2020-21. | 149.89 | 100% | Nil | Work physically completed on Feb/21 |
| 17 | Immediate measures to restore the damage of village Medinipur near BOP on R/B Sukan Taklai river under SRE for 2020-21. | 49.98 | 100% | Nil | Work physically completed on Feb/21 |
| | Total | 199.87 | | Nil | |

**Executive Engineer,
Chirang W.R. Division,
Kajalgaon.**