

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of current year

Sl No	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of current year works/Services- Categorise Number of Works based on the stage of Physical Progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	PWD Chirang(R&B)	PMGSY	1					✓		
2		CMRDP	0							Proposal of estimates for this current year submitted but not yet sanctioned
3		GOODWILL	32						✓	Tendering Stage
4		RIDF	0							Proposal of estimates for this current year submitted but not yet sanctioned
5		SOPD-	1	✓						

6	SIGNATURE	0								
---	-----------	---	--	--	--	--	--	--	--	--

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of previous year

Sl No	Admin Dept.	Name of Scheme	Total number of Works pending as	Number of years delayed for					Progress of Pending works of Previous Years-pending as					Remarks	
				Less than 1 year	>=1 to <3 yrs	>=3 to <5 yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%		Not Started
1		PMGSY	4	✓						✓					Pending(as on last date of previous year): BengtolSamth aibari(242),Tukrajhar Salbari(243), DologaonTilap ara(245),Sund ari Bidyapur(240)
2		CMRDP	37					0 yrs,0mnths,0days					✓		Just started as on last date of previous year as work order issued in the month of Feb, March of previous year.

3	GOODWILL	0				0 yrs,0mths,0days							
4	RIDF	5	✓	✓		1 yr,7 months,20days		✓					Delayed in completion as on last date of previous year: RCC Br on Thaosobari-delayed by 6 months,22 days RCC Br over Kanibhur (Nilibari)-delayed by 1yr,28days
6	SIGNATURE	1		✓		1yrs,9mths		✓					PENDING-DAORAIBARI LP SCHOOL TO JANKHLAGURI RD
7	NESIDS(Roads)	2		✓	✓	4 yrs2mths		✓					
8	AIFA	1	✓			2mths		✓					

PWD Chirang(R&B)

9	PMJVK	1					0 yrs,0mn ths,0da ys		✓					
10	BADP	9					0 yrs,0mn ths,0da ys						✓	Pending works as on last date of previous year were being issued just in the month of Feb, March of the previous year
11	ASOM MALA	1					0 yrs,0mn ths,0da ys						✓	Date of completion-31-03-2026 The work is in progress and not delayed
	ROB on 50:50 cost sharing basis	1					0 yrs,0mn ths,0da ys		✓					Date of completion-30-08-2023 The work is not delayed.