

PROGRESS REPORT OF ONGOING SCHEME UNDER (SOPD-G)

(Rs. In Lakhs)

Sl. No.	Year	Name of Project	Estimated Amount	Target		Achievement	
				Physical	Financial	Physical	Financial
1	2019-20 (Additional)	Amguri Gully Control Project at Amguri village	16.830	31 Ha	16.830	31 Ha	0.00
2		Laoripara Gully Control Project at Laoripara village	21.250	37 Ha	21.250	37 Ha	0.00
3		Laoripara Land Development Project at Laoripara village	11.250	600 Rm	11.250	600 Rm	0.00
4		Serfanguri Gully Control Project at Serfanguri village	16.560	30 Ha	16.560	30 Ha	0.00
5		Ujani East Gully Control Project at Ujani Village (Pt-I)	22.855	42 Ha	22.855	42 Ha	16.016
6		Ujani East Gully Control Project at Ujani Village (Pt-II)	22.855	42 Ha	22.855	42 Ha	13.597
1	2020-21	Nature Conservation Scheme by way creating Multipurpose tree Plantation at Dologaoon village	12.000	4.77 Ha	12.000	0.00	0.00
2		Nature Conservation Scheme by Way of Creating Multipurpose Tree Plantation at Gubpara village	17.500	7.00 Ha	17.500	0.00	0.00
3		Subaijhar Land Development Project at Subaijhar village	14.500	800 RM	14.500	800 RM	0.00

PROGRESS REPORT OF ONGOING SCHEME UNDER (RIDF-XXV)

(Rs. In Lakhs)

Sl. No.	Year	Name of Project	Estimated Amount	Target		Achievement	
				Physical	Financial	Physical	Financial
1	2020-21	Boulder pitching at Dhalanda & Jharbispani	100.000	145.20 Rm	100.000	10%	0.00
2		River Bank Erosion Control cum Plantation Project at Aie River near Hagrama Bridghe of Chirang District	100.000	528.60 Rm/ 1468 No	100.000	0	0.00
3		Land Development & Soil Erosion Control under Sidli Development Block	98.970	501 Ha/ 650 Rm	98.970	40%	0.00
4		Dababil Water Harvesting Project at Dababil	49.970	348 Ha/ 600 Rm	49.970	50%	0.00
5		Mozati Riverine Land Development Project at Dologaoon village	49.460	182.30 Rm	49.460	80%	0.00
6		Uzani River Bank Erosion Control Project under Basugaon Dev. Block	48.100	184 Rm	48.100	45%	0.00
7		Domgaon Water Harvesting Project	43.730	34 Ha/ 2246.8 Rm	43.730	40%	0.00

PROGRESS REPORT OF ONGOING SCHEME UNDER NEC

(Rs. In Lakhs)

Sl. No.	Year	Name of Project	Estimated Amount	Target		Achievement	
				Physical	Financial	Physical	Financial
1	2019-20	Augmentation of Rubber Plantation and Production for Economic Development of Educated Unemployed Indigenous Tribal Communities in BTAD Area, at Tulsijhora village	96.800	20 Ha	96.800	80%	34.84

Submitted by

Divisional Officer
Chirang Soil Conservation Division
Kajalgaon