For th	e Schemes : Fund	d received																A	Annexure-A	
SI. No.	Admin. Dept.	Name of Scheme (+ Implementation agency)	PFMS Code & SIs Code	Category- CS/CSS/State/ EAP etc.			Opening Balance with the district/council/others as applicable		Current year Allocation to district		Current year		Total funds available for scheme	Funds utilised till now Amount & (% in Bracket)		Amount for which UCs are pending at the end of	Utilisation certificate Submitted t against total available	Amount for which UCs are pending as on date		Rem rks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share			Central Share		previous year		Of previous year	. Of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	NEDFi (under MDoNER)	NESIDS (PWD BTC)																		
	NEDFi (under MDoNER)	"Construction of RCC Bridge over River Aie at the Aie Powali including approach and protection work in Chirang District under NESIDS	3559	CS	6974.00	0	423.56857	0	423.56857	0	423.56857	0	539.59834	6434.40166 (92.26%)	0	Nil	Nil	Nil	Nil	
	NEDFi (under MDoNER)	2. "Improvement/Special Infrastructure Development of JSB Civil Hospital at Kajalgaon in Chirang District	3559	cs	2299.9	0	201.15998	0	201.016	0	201.15998	0	377.38187	1922.51813 (83.59%)	0	Nil	Nil	Nil	Nil	
	NEDFi (under MDoNER)	3. Construction of road from Domgaon Bengtol Gate via Choto Nilibari including protection work from aie flood damage during 2017	3559	CS	3006.00	0	450.6	0	450.6	0	0	0	450.6	2555.41 (85%)	0	Nil	Nil	Nil	Nil	
2	Welfare of Minorities & Development Department, GOA, (under MoMA)	PMJVK	AS150	CSS					0	0	0	0				Nil	Nil	Nil	Nil	
																				+
																				-
																				_
																				\pm

Schemes for which no Funds are received by the District/Council

Annexure-B

SI. No.	Administrative Department	Scheme Name	Reasons	Remarks if any		
1	2	3	4	5		

Phycical Progress of Works under different Schemes / Programmes / project across Department of Current year

Annexure-C

SI. No.	Admin. Dept.	Name of Scheme	Number of Works Sanctioned	Progress of Current year works/Services-Categorise Number of Works based on the stage of Physical Progress										
		Concinc	in the current year	100%	75-99%	50-74%	25-49%	1-25%	Not Started	if any				
1	2	3	4	5	6	7	8	9	10	11				
1	PWD	SOPD-G	1						YES					

Physical Progress of Works under different Schemes / Programmes / Projects across Departments of Previous year

Annexure-D

SI. No.	Admi n. dept.	Name of Schem e	Total No. of Works pending as on the last date of previous Financial Year	comp	Number of Years delayed for completion as on the last date of last financial year-Categorise works based on the delay in completion Less >=1 to								rise works	•
1	PWR D	SOPD- G	4			4		4						