

10

Minute of the District Development Committee meeting in respect of Chirang District for the month of January/2025.

Meeting was chaired by	Shri Jatin Bora, ACS, District Commissioner, Chirang
Subject	Minute of DDC meeting
Date & Time	22 / 01 / 2025 at 11.00 am
Venue	DC's Conference hall
Participants	Annexure-1.1
Absentee	Annexure-1.2

Sl No	Sector	Administrative Deptt.	Scheme / Project	Decision	Action to be taken agency
				At the outset the Chairman welcomed all the Officers present in the meeting. The Chairman reviewed the schemes taken up under various departments.	
1.		Irrigation Department	F.I.S under AIBP FIS Under PMKSY-	Status report of Irrigation (Bijni Division) briefed by EE <ul style="list-style-type: none">• A total of 8 FIS schemes are ongoing under irrigation deptt. Bijni Subdivision.• Estimated amount of the FIS projects is Rs. 4816.40 lacs.• Overall Expenditure incurred on the FIS projects is Rs. 555.42255 lacs• Total potential planned is 3300 Ha.• Total potential created is 1786 Ha.	

			HKKP	<p>Status report of Irrigation (Sidli Division) briefed by EE. FIS scheme under PMKSY-HKKP</p> <ul style="list-style-type: none">• A total of 18 FIS schemes under PMKSY-HKKP are ongoing under Sidli Division.• Total estimated amount for the ongoing scheme is RS. 8707 lacs.• Targeted AIA for the above schemes is 9047 Ha.• Potential planned is 6121 Ha.• Expenditure on the above scheme 1073.95973 lacs. balance amount of 7633.04027 remains. <p>State & Central Sponsored Scheme</p> <ul style="list-style-type: none">• An estimate of Rs. 295 lacs has been done for the construction of canal system at KhungringNarengnala FIS under SOPD(G) for the year 2022-23. Targeted AIA for the same is 210 Ha. Potential planned is 130 Ha. An expenditure of Rs. 109.36572 has been incurred in completion (100%) of the said project.• For the installation of Solar & Electrically operated Hybrid Tube Well Scheme (2 points) under SOPD (G) for the year 2022-
--	--	--	------	--

				<p>23 the amount estimated was Rs. 15.61568 lacs. Targeted AIA is 12.000 Ha. Potential planned is 8 Ha. overall physical progress of this project is at 92%. Electrification is yet to be done.</p> <ul style="list-style-type: none">• Amount estimated for Construction of Silghari-Khanipur FIS under NABARD for the year 2022-23. isRs. 389.85 Lacs. Targeted AIA for the project is 360 Ha. Potential planned for the project is 180 Ha. Overall physical progress of the project is at 45%. Expenditure incurred till date in the project is Rs. 92.40595 Lacs. Remaining balance for the project completion is Rs. 297.44405 lacs. <p>AIBP Schemes (BTC Fund)</p> <ul style="list-style-type: none">• 14 FIS Schemes under AIBP under Sidli division are either ongoing or in operative stage.• A total of Rs. 10145.00 lacs has been estimated for the overall projects.• Targeted AIA of the overall project is 10422 Ha. Potential planned (NIA) for the overall project is 6666 Ha. Potential	
--	--	--	--	---	--

2

				<p>Created in the overall project is 1300 Ha.</p> <ul style="list-style-type: none">• Total expenditure incurred so far is Rs. 8929 Lacs. Balance amount of Rs. 1215.05 Lacs remains.	
2		Water Resource Department	Anti-Erosion measures to protect village KoptupaliManeswari and its adjoining areas from the erosion of river Pakhajani.	<ul style="list-style-type: none">• The Executive Engineer presented the overall physical and financial progress of the scheme which are as below. Physical progress: 90% Financial progress: 70%	
			Immediate measures for restoration of village No.2 Dewanpara from flood damages of river Jangkra under S.D.R.F. for 2021-22.	<ul style="list-style-type: none">• The Executive Engineer shared that the works under the scheme have been successfully completed.	
			Immediate measures to restore the damages of village UdaypurSamsanghat area of river Taklai on R/B under S.D.R.F. for 2021-22	<ul style="list-style-type: none">• The Executive Engineer shared that the works under the scheme have been successfully completed.	
			Immediate measures to restore the damages of village	<ul style="list-style-type: none">• The Executive Engineer shared that the works under the	

			Joypur (Marupara) D/S area of river Nangalbhangha on L/B under S.D.R.F. for 2021-22.	scheme have been successfully completed.	
			Immediate measures to restore the damages of village Kagrabari of river Nangalbhangha on R/B under S.D.R.F. for 2021-22.	<ul style="list-style-type: none"> The Executive Engineer shared that the works under the scheme have been successfully completed. 	
			Immediate measures to restore the damages on R/B of river Aie at village Choto-Amguri, No.2 Odalguri near Geda Bazar under S.D.R.F. for 2021-22.	<ul style="list-style-type: none"> The Executive Engineer presented the overall physical and financial progress of the scheme which are as below. Physical progress: 75% Financial progress: 0% 	
			Immediate measures to restore the breached embankment at village No. 2 Kujrabguri (Majrabari) of river Aie on L/B under S.D.R.F. for 2021-22. (Ex-Post facto approval)	<ul style="list-style-type: none"> The Executive Engineer shared that the works under the scheme have been successfully completed. 	
			Immediate measure to restore the damages of village Manikpur upstream area of river Taklai on L/B under SDRF for 2021-22	<ul style="list-style-type: none"> The Executive Engineer shared that the work under the scheme has not started and is still in progress. Physical progress:0% Financial Progress:0% 	

			Protection of villages Durgapur, Dababeel, Chotonilibari, Debargaon, DangaigaonBhirengao n,Bherbheri, Rowmari, Khagrabari, Sanyashiguri, Uttar Popragaon and Popragaon from the erosion of river Aie (R/B)	<ul style="list-style-type: none">The Executive Engineer shared that the work under the scheme has not started and is still in progress. Physical progress:65% Financial Progress:5%	
			Anti-Erosion measures to protect village KachugaonRabhapara and its adjoining area and its adjoining area from the erosion of river Kujia on L/B under SOPD(G) for the year 2022-23	<ul style="list-style-type: none">The Executive Engineer shared that the works under the scheme have been successfully completed.	
3		Sericulture Department	Bodoland Sericulture Mission: APART Project	<ul style="list-style-type: none">The Assistant Director presented the status of the Bodoland Sericulture Mission to the house and shared that there are a total number of 640 nos of beneficiaries who are rearers and 50 nos of beneficiaries who are weavers.	
			IIE Training programme	<ul style="list-style-type: none">The Assistant Director informed the house that a total number of 330 beneficiaries have been selected who are soon to be	

			Samarth Training	receiving training. <ul style="list-style-type: none">• A total number of 270 beneficiaries have been selected under this training programme and that training has been completed already for the 1st batch.	
4		Swacch Bharat Mission Grameen	IHHL, PWMU, CMSC	<ul style="list-style-type: none">• The Project officer DRDA apprised the present status of the IHHL.• The District Commissioner instructed PO DRDA to share the list of IHHL to PHE Dptt.• The DC instructed pending beneficiaries whether they have constructed the IHHL or not.• The PO DRDA apprised that the civil work of PWMU has been completed and electrification of PWMU under Borobazar Block has been completed.• The DC instructed the BDO Sidli and Borobazar to ensure electrification in coordination with APDCL and instructed to submit a completion report to PHE Deptt. within 3/4 days and he also instructed PHE Deptt. to submit proposals to the Govt. for all blocks.• The PO informed that two nos of CMSC projects are	DRDA

				<p>functional out of 41 nos.</p> <ul style="list-style-type: none"> The DC instructed DRDA to submit proposals to the BTR Govt. against defunct projects along with a copy to the DC, Chirang. 	
5		Soil Conservation	SOPD-BTC	<ul style="list-style-type: none"> The Divisional Officer presented the physical progress of the works under SOPD-BTC during the financial year 2024-25 and informed that the tender process is ongoing for all the 6 schemes. 	
			SOPD-G (Khagrabari RCC Check Dam at Khagrabari village) under FY 2024-25	<ul style="list-style-type: none"> Tender process is ongoing. 	
			RIDF-XXX	<ul style="list-style-type: none"> The Divisional Officer presented the status of ongoing works under RIDF-XXX during 2024-25 to the house and informed that the tender process is ongoing for all the 5 schemes. 	
			WDC-PMKSY	<ul style="list-style-type: none"> The Divisional Officer presented the progress report of NRM activity under WDC-PMKSY 2.0 Champabati Upper. 	The Chairperson instructed the D.O to expedite the works of the ongoing schemes.
		Social Welfare		The DPM apprised that most of the Deptt. have not constituted the	

6

				<p>Departmental Prevention of Sexual Harassment Committee (POSH) yet.</p> <ul style="list-style-type: none">• The Chairperson instructed the HoDs to constitute the Prevention of Sexual Harassment Committee (POSH) immediately and further instructed all the HODs to submit the list of the Committees to the Social Welfare Deptt. The Chairperson also instructed the DPM to share the list of Deptts. who are yet to constitute the committee.	
--	--	--	--	--	--

The Chairman informed all members that 5/6 nos. of depts. will be reviewed every month.

After threadbare discussion, the meeting ended with a vote of thanks from the Chair.



(Jatin Bora, ACS)

District Commissioner,

Chirang, Kajalgaon

Memo. No.DEV-1362/2023-DEV-CHR/

Dated Kajalgaon the 25th Feb., 2025

Copy to:-

1

1. The Principal Secretary, BTR, Kokrajhar for find information.
2. The Director, DCP, T&D Deptt. Assam, Dispur, Ghy-6 for kind information.
3. PS to the Principal Secretary to the Govt. of Assam, Transformation and Development Department, Dispur for kind appraisal of Principal Secretary .
4. All members.

e-signed.

(Jatin Bora, ACS)

District Commissioner,

Chirang, Kajalgaon