

MINUTES OF THE DDC MEETING OF CHIRANG DISTRICT HELD ON 26.04.2022 AT 11.30 AM IN THE CONFERENCE HALL OF DC'S OFFICE CHIRANG FOR REVIEWING THE STATUS OF THE SCHEMES EXECUTED UNDER MLAAD/MPLAD/UNTIED FUND AGGY ETC.

Members Present at Annexure-I

The District Development Committee meeting in respect of Chirang District was held on 26.04.2022 under the Chairmanship of Shri Narendra Kumar Shah, IAS, Deputy Commissioner, Chirang. The meeting was attended by the Hon'ble MLA,33-Bijni LAC and representative of Hon'ble MLA,31-Sidli LAC.

At the outset, the Additional Deputy Commissioner (Dev), Chirang welcomed all the members present in the meeting and thereafter reviewed the status of the schemes through the Power Point Presentation.

1. Untied Fund Scheme:-

While reviewing the scheme "Construction of Sadvabana Bhawan at No.1 Chatianguri near Buri Thakurani Than" executed under Untied Fund for the year 2018-2019, the Chairperson asked AEE, PWD, (R&B) Bijni Sub-Division about the present status of the scheme. The AEE concerned informed that he has already visited the scheme and bills for the said schemes has also been prepared as per the quantity of the work done.

Reviewing the Untied Fund scheme namely "Construction of Sadvabhavana Bhawan alongwith boundary wall, Iron Gate and raising low sites around complex at Choto Ladhanguri.", Deputy Commissioner, Chirang directed the members of Construction Committee to clean the garbage spreading around at the constructed Sadvabhavana Bhawan and adopt plantation within the boundary wall. The Chairperson asked all the Member Secretaries and Technical Members to clean the dirty things and construction leftovers from the construction sites as the Hon'ble Chief Minister of Assam has launched a special month long programme for inauguration of completed schemes and foundation stone laying programme of new schemes from 10/05/2022 to 10/06/2022. Meanwhile, the Additional Deputy Commissioner, Chirang directed all the Member Secretaries and Technical Members concerned to keep the construction sites clean and submit photograph of the construction sites with all the members of the construction committee before the next DDC meeting.

The Chairperson asked all the Member Secretaries and Technical Members concerned of the Untied Fund schemes to complete the pending schemes and submit the utilization certificate before the next DDC meeting.

During discussion on the status of the scheme "Construction of Multipurpose activity Centre at Dhaligaon" executed under Untied Fund, Additional Deputy Commissioner (Dev), Chirang informed the house that inspite of repeated correspondence made with Sri Detsung Basumaty, Member Secretary, regarding submission of status report of the said scheme could not be obtained from him due to his negligence attitude. On the other hand he raised unnecessary arguments in the meeting regarding the non submission of utilization certificate of the scheme. The Chairman expressed his dissatisfaction in this regard and directed ADC(Dev) to remove Detsung Basumaty as members secretary of the scheme.

## **2. Multi sectoral Dev. Programme :-**

In query of Chairperson regarding construction of ITI building at Amguri under MsDP fund, Sri Derhachar Basumatary, Junior Engineer, PWD, Chirang (R & B) Division informed that construction of ITI main building was completed but some technical problem have arisen on the Grade IV quarter building for which working estimates was prepared and send for technical approval from the competent authority which is still awaited.

Meanwhile, reviewing the incomplete schemes executed under MsDP, APO, Chirang informed the house that the schemes which were executed by the construction committee are lying half done as the 2<sup>nd</sup> installment of fund has not been released by the Govt. for the said schemes.

## **2. Axom Adarxo Gram Yojana (AAGY):-**

The meeting discussed on the status of the AAGY schemes implemented in the 4 (four) villages, and the chairperson asked the Member Secretaries and Technical members concerned to give special attention on proper execution and beautification of completed works as the schemes are closely monitored by the Hon'ble Chief Ministers Office, Assam.

Regarding the execution of 2(two) nos. of schemes (i) Construction of ICBP road at No.1 Gargaon (North) from Gargaon Borobazar PWD road to Bharatgwra road and (ii) Construction of ICBP road at No.1 Gargaon (South) from Gargaon Borobazar PWD road to Bharatgwra road, the Chairperson expressed his dissatisfaction over the execution of the work and asked the ADC (Development) to re-inspect of the road with the technical members concerned. All schemes of all departments have to be completed in all Adarxo Gram using saturation mode.

## **3. Asom Darshan Scheme:-**

While discussing about the schemes executed under Asom Darshan, the Chairperson asked the Member Secretaries and Technical Members to complete the incomplete schemes before raining season and submit utilization certificate immediately for releasing of balance fund. ADC (Dev) to convene a meeting for resolving bank account related issues at the earliest.

## **4. MPLAD scheme:-**

During review of status of schemes under MPLAD, Sri Dilip Chakraborty, Asstt. Engineer, Sidli Block informed that 5 nos. schemes under MPLAD fund executed under Sidli Block could not be completed due to frequent rain and reluctant attitude of the members of construction committee

Regarding the scheme namely "Construction of road from Fulkumari Shiv Mandir to Chika Nodi Bishpani" under Borobazar Block, the Technical Member of the construction committee informed that the road has already been constructed with CC Block under the WPT & BC fund, GOA for which the amount released under MPLAD fund could not be utilized for the purpose. The Chairperson expressed his dissatisfaction over the matter and asked ADC (Development) Chirang to meet up issue.



#### 5. MLAAD scheme:-

The meeting reviewed the incomplete schemes executed under MLAAD fund. The Chairperson informed that though instruction was given to all the Member Secretaries and Technical Members to complete the pending schemes before DDC meeting to be held for the month of April, 2022, schemes are not completed till date. The Chairperson again strictly directed to complete all the schemes and submit utilization certificate before the next DDC meeting.

The Additional Deputy Commissioner (Dev), Chirang informed the house that the schemes (i) Construction of Community Hall at Goybari, Ranchaidham and (ii) Construction of Community Hall at Palashbari executed under MLAAD fund for the year 2018-2019 was verified by Sri Partha Pratim Baruah, ACS, Election Officer, Chirang and he has reported that the schemes are not executed as per plan & estimate and execution also not satisfactory. The schemes will not be completed with the remaining balance fund.

The Technical Member of the construction committee informed that construction work has been done expanding the original plan & estimate as per direction of the construction committee as a result of which progress of work become low. He requested the Chairperson to release the balance fund to complete the schemes.

After threadbare discussion, the Hon'ble MLA, 33- Bijni LAC suggested the BDOs and all concerned officers to give special attention to the quality of the works executed under all the schemes.

The meeting ended with a vote of thanks from the Chair.

  
Deputy Commissioner  
Chirang

Memo No. CHRD/VDS/4/2019/315 -A  
Cpy to:-

Dated Kajalgaon, the 30<sup>th</sup> April 2022.

1. The Principal Secretary to the GOA, Transformation and Development Deptt., Dispur, Guwahati-6 for kind information.
2. All members concerned.
- ✓ 3. Office copy.




















  
Deputy Commissioner  
Chirang

Attendance Sheet

Date :-26/04/2022

Venue :-Conference Hall of DC's,Chirang, Kajalgaon

Time :- 11.30 AM

SL	Name and designation	Contact number	Signature
1	Sri Narendra Kumar Shah, IAS Deputy Commissioner, Chirang	72909-23546	
2	Hon,ble MP,5- Kokrajhar (ST)HPC		
3	Hon,ble MLA 33-Bijni LAC	6000120169	
4	Hon'ble MLA, 31-Sidli(ST) LAC	8402053295	MLA 31 Sidli (ST) LAC Representative 
5	Sri Niramali Baruah,ACS, Addl. Deputy Commissioner, Chirang	 9101014358	
6	Sri Rahul Gupta, IAS SDO (Civil), Bijni	15529059	
7	Kunduchi Danny BDO, Boro Bazar	8471878388	
8	Danish Basumatary	9401304560	
9	George Islay	9957493104	
10	Nirjay Brahma BDO, Boro Bazar	6901257493	
11			
12	Sitip Chakraborty	8638943978	
13	Jeli Mani Bly	8402053295	
14	Durim Basumatary	6003022896	
15	Anirudh Karmacharya	9101258705	
16	Anirudh Karmacharya	8472054057	
17	Datsung Brahma	8761838886	
18	Tapan Kr. Boro. A/E	9435890755	
19	Jatin Boro A/E	7002211737	
20	Bhagman Adhikary	7002715875	



21	Neelkanth Dasgupta	Authorized Engg. (Boroboro)	8453131277 9954573
23	Kumarish Biswan.	A.E. (Manikpur Der Block)	70023063068
24	Pradip K. Bhuyan. A.C.F.	Chirang Division, Waidgaon.	
25	Somdham Basumatary	Member Secretary Const. Committee Nangdorkan N.E.C. Church	9365104653
26	Ratneswar Basumatary	Member Secretary 6020089094	DS
27	Minikam Basumatary	8011952012	By
28	Bhim Praseed Samra	6000541563	By
29	Arabinde Ratha P.O. DDA, Chirang	9101056489	By
30	Kumud Lal Basumatary	AEE/CJ PWD, Chirang (Rd) 9954255068	By
31	Debashree Basumatary	J.E. PWD, Chirang (Rd) Dir. 943532808	By
32	Joy Prakash Mahapatra	AEE (V/C) Biji (Rd) Sub Dir. 8638713857	By
33	Mukul Ch. Kalita	S.E. P.W.D. Chirang R&B Dirn.	By
34	Guram Singh Benerji	AP 925714188	By
35	Bipul Borah	Member Secy. Guesthouse Panbari	By
36	Swipen Ch. Das.	Member Guest House, Panbari	By
37	Surojit Medak	A.E. Sidli Chirang Div Block	By
38	Bhupen Ch. Das	8720959466	By
39	Pranay Choudhary	9864918277	By
40	Rhandan Basumatary	6001329560	By 26/04/22
41	Nirmal Dasgupta	7002852813	By
42	Mina Rani Basumatary	Prisden 9365304297	By 26/4/22
43	Birendra Basumatary (Member Secy)	9957992097	By 26/04/22
44	Bhumsraj Murshahary	A.E. Sidli Chirang Der. Block	By 7896000492
45			
46			